Vertex Water Features ▪ 2100 NW 33rd Street ▪ Pompano Beach, FL 33069 ▪ 1-800-432-4302

FOUNTAIN CLEANING SERVICES

Page 1 of 1

			Tech	Add'l Tech
Date 1/24/18				
Account # 585380		Tech Initials	ARS	
Site Name Cornerstone @ Waterwill - FC		Arrival Time	150	
Weather clear		Departure Time	~~[illegible]~~ (310)	
Call Ahead Made	☐ Yes ☑ No	Total Site Time	1.33	
On Site Contact Made	☐ Yes ☑ No	Travel Time	1.0	
Call After Made	☑ Yes ☐ No	Total Site +Travel Time	2.33	

FOUNTAIN CLEANING

	Unit 1	Unit 2	Unit 3	Unit 4	Unit 5
Location	1	2			
Model	Tritier	Tritier			
HP	3	2			
Amperage	15.4 / 8.3	10.45 / 4.26			
Voltage	244.1 / 123.2	241.4 / 119.0			
SERVICES PERFORMED					
Clean Intake Screen	✓	✓			
Clean Light & Lenses	✓	✓			
Clean Float	✓	✓			
Clean Display Head Jets	✓	✓			
Clean Display Ring & Jets	—	—			
Adjust Mooring Lines	✓	✓			
Reset Timers	✓	✓			
Test Pump Circuit mA	1.1	1.3			
Test Light GFCI Circuit mA	1.12	1.1			
# of Replacement Bulbs	Ø 7a-11p 6p-11p	Ø 7a-11p 6p-11p			

ADDITIONAL PARTS USED

Part Number	Description	Quantity/Hrs	Unit Price	Total Amount
NPN	Bulb Replacement as Required			
	Gasket			
	Repair Labor			

Service Comments: Heavy algae on all parts

all circuits normal @ departure

Total Materials/Labor	Ø	
Sales Tax		
Surtax		
Total Due	GL	
	Invoice Number	
	Invoice Date	

☐ Pompano ☐ St Pete ☐ Ft Pierce ☑ Sanford ☐ Ft Myers ☐ Jacksonville

White: Customer copy Yellow: Corporate copy Pink: Field copy Rev 11/7/13